

**VILLAGE OF NORTHFIELD
ENGINEER'S REPORT – RICHARD S. WASOSKY, P.E., P.S.**

March 13, 2019

Subject: Catch Basin and Sewer Replacement on Victory Drive at Houghton Road
Comment: The Village should solicit bids from three contractors for this work as soon as possible.

Subject: S.R. 8 and Ledge Road Traffic Signal Replacement
Comment: The new traffic signals have been installed, and Ohio Edison is scheduled to connect the power service on March 15, 2019. The existing signals span wires, pull boxes and controller cabinet will be removed after the new signals are in operation. Cleanout, restoration, signing and striping will be completed later this Spring. The existing Spectrum overhead cables crossing State Route 8 north of Ledge Road may have to be moved.

Subject: Proposed OPWC Issue 1 Project Applications for 2020
Comment: The Mayor and Council should direct me as soon as possible on any project(s) that they may want to apply for OPWC funding for 2020. The applications and plans are due on July 5, 2019.

Subject: Houghton Road Reconstruction and S.R. 8 Traffic Signals Improvement Project
Comment: The project was bid on Tuesday, February 26, 2019. The Engineer's construction cost estimate was \$1,135,000.00. The following seven bids were received:

1) Liberta Construction Company	\$1,019,690.85
2) Tri-Mor Corporation	\$1,074,225.50
3) The C.A. Agresta Construction Company	\$1,087,064.20
4) Perk Company	\$1,131,970.25
5) CATTs Construction	\$1,168,509.10
6) S.E.T., Inc.	\$1,219,425.45
7) Lockhart Concrete Company	\$1,472,375.16

A Resolution is on the agenda tonight to award the contract to Liberta Construction Company for an upset maximum of \$1,019,690.85. Liberta will have 210 calendar days to finish the project after receiving the Notice to Proceed.

Subject: Updating Village Master Sanitary Sewer Map and Village Master Storm Sewer Map
Comment: Both maps were completely updated and all data checked and sent to NEORS.

